











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	SUPPLY OF PRESSURE VESSEL	Mon 4/14/25	Sat 12/13/25	36%										
2	Contractual	Mon 4/14/25	Mon 4/14/25	0%										
3	Placing Order	Mon 4/14/25	Mon 4/14/25	0%										
4	Spec, Document & Drawing	Tue 4/15/25	Mon 6/16/25	100%										
5	GA Drawing	Tue 4/15/25	Mon 5/19/25	100%										
6	Detail drawing	Tue 4/22/25	Mon 6/2/25	100%										
7	Approved Document	Tue 4/22/25	Mon 6/16/25	100%										
8	BQ	Tue 4/22/25	Mon 5/5/25	100%										
9	Main Material --> Plate Shell & Head	Tue 4/22/25	Mon 4/28/25	100%										
10	Pipe,Fitting ,Acc.Internal & Bolt Nut + Gasket	Tue 4/29/25	Mon 5/5/25	100%										
11	CLO	Mon 4/28/25	Fri 5/9/25	100%										
12	Procedure	Tue 4/22/25	Wed 5/21/25	100%										
13	WPS / PQR / NDE Welding Map	Tue 4/22/25	Mon 5/19/25	100%										
14	QA / QC Procedure	Tue 4/22/25	Mon 5/5/25	100%										
15	Fabrication Procedure & Fab.Toleransi	Tue 4/22/25	Mon 5/5/25	100%										
16	Hydro Test Procedure	Thu 5/8/25	Wed 5/21/25	100%										
17	Painting Procedure	Thu 5/8/25	Wed 5/21/25	100%										
18	Packing Procedure	Thu 5/8/25	Wed 5/21/25	100%										
19	Procurement Material	Tue 4/29/25	Wed 5/14/25	100%										
20	Purchase Requisition	Tue 4/29/25	Wed 5/7/25	100%										
21	Main Material --> Plate Shell & Head	Tue 4/29/25	Wed 4/30/25	100%										
22	Pipe,Fitting ,Acc.Internal & Bolt Nut + Gasket	Tue 5/6/25	Wed 5/7/25	100%										
23	Purchase Order	Thu 5/1/25	Wed 5/14/25	100%										
24	Main Material --> Plate Shell & Head	Thu 5/1/25	Wed 5/7/25	100%										
25	Pipe,Fitting ,Acc.Internal & Bolt Nut + Gasket	Thu 5/8/25	Wed 5/14/25	100%										
26	Material On Shop	Thu 5/8/25	Mon 11/3/25	58%										
27	Plate Shell & Head	Wed 6/4/25	Thu 7/17/25	100%										
28	Pipe & Flange	Thu 5/8/25	Mon 11/3/25	50%										
29	Plate Shell & Head ( N )	Thu 5/8/25	Tue 6/24/25	100%										
30	Pipe & Flange ( N )	Thu 5/15/25	Mon 11/3/25	50%										

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr	May	Jun	Jul	Qtr 3, 2025 Aug	Sep	Qtr 4, 2025 Oct	Nov	Dec
31	Plate Shell ( SS )	Thu 5/8/25	Fri 6/20/25	100%										
32	Plate Head ( SS )	Thu 5/8/25	Fri 8/1/25	100%										
33	Pipe & Flange ( SS )	Thu 5/15/25	Mon 11/3/25	50%										
34	Plate Skirt & Saddle	Thu 5/15/25	Tue 6/24/25	100%										
35	Bolt Nut & Gasket Demister	Thu 5/15/25	Fri 8/1/25	0%										
36	<b>Fabrication</b>	<b>Tue 6/24/25</b>	<b>Sat 12/13/25</b>	<b>18%</b>										
37	<b>Pre- Inspection Meeting ( PIM )</b>	<b>Tue 6/24/25</b>	<b>Tue 7/29/25</b>	<b>29%</b>										
38	<b>New WPQT Production ( 1. SMAW + SAW , 2. SMAW + GTAW ) SS304</b>	<b>Tue 6/24/25</b>	<b>Tue 7/29/25</b>	<b>29%</b>										
39	EIS	Tue 6/24/25	Wed 6/25/25	100%										
40	<b>Fabrication Test Piece</b>	<b>Wed 6/25/25</b>	<b>Thu 7/3/25</b>	<b>100%</b>										
49	<b>Mechanical Testing</b>	<b>Thu 7/3/25</b>	<b>Tue 7/29/25</b>	<b>0%</b>										
56	<b>153-D- LP Flash KO Drum (SS304L)</b>	<b>Thu 7/31/25</b>	<b>Mon 12/1/25</b>	<b>20%</b>										
57	<b>Shell (ID.2700 x 2950 T/L x t= 11) SS 304 L</b>	<b>Thu 7/31/25</b>	<b>Fri 10/10/25</b>	<b>77%</b>										
58	Marking	Thu 7/31/25	Thu 7/31/25	100%										
59	Cutting	Thu 7/31/25	Fri 8/1/25	100%										
60	Rolling	Fri 8/1/25	Sat 8/2/25	100%										
61	Fit up Long Seam, DT	Mon 8/4/25	Mon 8/4/25	100%										
62	Welding, Finishing	Mon 8/4/25	Wed 8/6/25	100%										
63	Re Rolling	Wed 8/6/25	Wed 8/6/25	100%										
64	Fit up Circum Shell to shell, DT	Wed 8/6/25	Thu 8/7/25	100%										
65	Welding	Wed 10/8/25	Thu 10/9/25	50%										
66	Finishing	Thu 10/9/25	Fri 10/10/25	0%										
67	NDE	Fri 10/10/25	Fri 10/10/25	0%										
68	<b>Head</b>	<b>Wed 8/13/25</b>	<b>Mon 10/13/25</b>	<b>71%</b>										
69	Marking	Wed 8/13/25	Wed 8/13/25	100%										
70	Cutting	Wed 8/13/25	Thu 8/14/25	100%										
71	Joint Plate Head	Thu 8/14/25	Thu 8/14/25	100%										
72	Welding	Thu 8/14/25	Mon 8/18/25	100%										
73	Finishing	Mon 8/18/25	Mon 8/18/25	100%										
74	Forming	Wed 10/8/25	Thu 10/9/25	50%										

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun				Qtr 3, 2025 Jul Aug Sep			Qtr 4, 2025 Oct Nov Dec		
75	Flanging	Thu 10/9/25	Fri 10/10/25	50%											
76	Cutting & Bevelling	Fri 10/10/25	Sat 10/11/25	50%											
77	NDE	Sat 10/11/25	Mon 10/13/25	0%											
78	<b>Nozzle &amp; Manhole</b>	<b>Tue 11/4/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
79	<b>Nozzle</b>	<b>Tue 11/4/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
85	<b>Manhole</b>	<b>Wed 11/5/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
94	<b>Internal Accessories</b>	<b>Wed 11/5/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>											
95	<b>Accessories Clip Internal</b>	<b>Wed 11/5/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>											
97	<b>Skirt</b>	<b>Mon 8/18/25</b>	<b>Tue 10/28/25</b>	<b>23%</b>											
98	Marking, DT	Mon 8/18/25	Mon 8/18/25	100%											
99	Cutting	Mon 8/18/25	Tue 8/19/25	100%											
100	Fit up Long Seam, DT	Tue 8/19/25	Wed 8/20/25	100%											
101	Welding, Finishing	Wed 8/20/25	Fri 8/22/25	100%											
102	Fit up Circum, DT	Wed 10/8/25	Thu 10/9/25	0%											
103	Welding, Finishing	Thu 10/9/25	Sat 10/11/25	0%											
104	PT/MT	Sat 10/11/25	Mon 10/13/25	0%											
105	Marking	Mon 10/13/25	Mon 10/13/25	0%											
106	Cutting, Finishing	Mon 10/13/25	Tue 10/14/25	0%											
107	Fit up Segmented Base Plate	Tue 10/14/25	Wed 10/15/25	0%											
108	Welding & Finishing	Wed 10/15/25	Fri 10/17/25	0%											
109	Marking Hole	Fri 10/17/25	Fri 10/17/25	0%											
110	Drilling Base Plate	Fri 10/17/25	Mon 10/20/25	0%											
111	Fit up Base Plate to Skirt	Mon 10/20/25	Tue 10/21/25	0%											
112	Welding, Finishing	Tue 10/21/25	Wed 10/22/25	0%											
113	NDE	Wed 10/22/25	Thu 10/23/25	0%											
114	Assembly Bottom Head to Skirt	Thu 10/23/25	Fri 10/24/25	0%											
115	Welding, Finishing	Fri 10/24/25	Mon 10/27/25	0%											
116	NDE	Mon 10/27/25	Tue 10/28/25	0%											
117	<b>Assembly Shell &amp; Head</b>	<b>Mon 10/13/25</b>	<b>Mon 11/24/25</b>	<b>0%</b>											
118	Assy Shell 1 to Head	Mon 10/13/25	Mon 10/13/25	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
					25	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
119	Welding	Mon 10/13/25	Wed 10/15/25	0%											
120	Marking Hole Orientation, DT	Wed 10/15/25	Thu 10/16/25	0%											
121	Cutting & Finishing	Thu 10/16/25	Fri 10/17/25	0%											
122	Assembly Bottom Head to shell	Tue 10/28/25	Tue 10/28/25	0%											
123	Welding, Finishing	Tue 10/28/25	Thu 10/30/25	0%											
124	Fit up Nozzle & Manhole, DT	Tue 11/11/25	Thu 11/13/25	0%											
125	Welding, Finishing	Thu 11/13/25	Mon 11/17/25	0%											
126	UT	Mon 11/17/25	Tue 11/18/25	0%											
127	Assembly Pad Nozzle & Manhole	Tue 11/18/25	Wed 11/19/25	0%											
128	PT/MT	Wed 11/19/25	Wed 11/19/25	0%											
129	Fit up Internal Accessories	Wed 11/19/25	Thu 11/20/25	0%											
130	Welding, Finishing	Thu 11/20/25	Fri 11/21/25	0%											
131	PT/MT	Fri 11/21/25	Sun 11/23/25	0%											
132	NDE	Sun 11/23/25	Mon 11/24/25	0%											
133	<b>Final Inspection &amp; Testing</b>	<b>Mon 11/24/25</b>	<b>Mon 12/1/25</b>	<b>0%</b>											
134	Final Inspection	Mon 11/24/25	Tue 11/25/25	0%											
135	Preparation Hydro Test	Tue 11/25/25	Tue 11/25/25	0%											
136	Witness Hydro Test	Wed 11/26/25	Wed 11/26/25	0%											
137	Drying	Wed 11/26/25	Wed 11/26/25	0%											
138	Sandblasting Painting Primer	Wed 11/26/25	Thu 11/27/25	0%											
139	Pickling	Thu 11/27/25	Fri 11/28/25	0%											
140	Assy Internal Demister	Fri 11/28/25	Sat 11/29/25	0%											
141	Painting Finish	Sat 11/29/25	Sun 11/30/25	0%											
142	Packing & Handling	Sun 11/30/25	Mon 12/1/25	0%											
143	Ready Shipment	Mon 12/1/25	Mon 12/1/25	0%											
144	<b>173-D- Startup N2 Separator ( Cs )</b>	<b>Fri 8/15/25</b>	<b>Sun 11/23/25</b>	<b>24%</b>											
145	<b>Shell (ID.1700 x 2400 T/L x t=12 ) Cs</b>	<b>Fri 8/15/25</b>	<b>Mon 10/13/25</b>	<b>50%</b>											
146	Marking	Fri 8/15/25	Fri 8/15/25	100%											
147	Cutting	Fri 8/15/25	Mon 8/18/25	100%											
148	Rolling	Mon 8/18/25	Mon 8/18/25	100%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
149	Fit up Long Seam, DT	Mon 8/18/25	Tue 8/19/25	100%												
150	Welding, Finishing	Tue 8/19/25	Wed 8/20/25	100%												
151	Re Rolling	Wed 10/8/25	Wed 10/8/25	0%												
152	Fit up Circum Shell to shell, DT	Wed 10/8/25	Thu 10/9/25	0%												
153	Welding	Thu 10/9/25	Fri 10/10/25	0%												
154	Finishing	Fri 10/10/25	Sat 10/11/25	0%												
155	NDE	Sat 10/11/25	Mon 10/13/25	0%												
156	<b>Head</b>	<b>Mon 8/18/25</b>	<b>Mon 10/13/25</b>	<b>50%</b>												
157	Marking	Mon 8/18/25	Tue 8/19/25	100%												
158	Cutting	Tue 8/19/25	Wed 8/20/25	100%												
159	Forming	Wed 8/20/25	Thu 8/21/25	100%												
160	Flanging	Thu 10/9/25	Fri 10/10/25	0%												
161	Cutting & Bevelling	Fri 10/10/25	Mon 10/13/25	0%												
162	NDE	Mon 10/13/25	Mon 10/13/25	0%												
163	<b>Nozzle &amp; Manhole</b>	<b>Mon 11/3/25</b>	<b>Sat 11/8/25</b>	<b>13%</b>												
164	<b>Nozzle</b>	<b>Mon 11/3/25</b>	<b>Fri 11/7/25</b>	<b>29%</b>												
170	<b>Manhole</b>	<b>Tue 11/4/25</b>	<b>Sat 11/8/25</b>	<b>0%</b>												
179	<b>Internal Accessories</b>	<b>Tue 11/4/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>												
180	<b>Accessories Clip Internal</b>	<b>Tue 11/4/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>												
182	<b>Skirt</b>	<b>Wed 8/20/25</b>	<b>Tue 10/21/25</b>	<b>46%</b>												
183	Marking, DT	Wed 8/20/25	Wed 8/20/25	100%												
184	Cutting	Wed 8/20/25	Thu 8/21/25	100%												
185	Fit up Long Seam, DT	Thu 8/21/25	Fri 8/22/25	100%												
186	Welding, Finishing	Fri 8/22/25	Tue 8/26/25	100%												
187	Fit up Circum, DT	Thu 10/9/25	Fri 10/10/25	0%												
188	Welding, Finishing	Fri 10/10/25	Mon 10/13/25	0%												
189	PT/MT	Mon 10/13/25	Tue 10/14/25	0%												
190	Marking Base Plate	Thu 8/21/25	Fri 8/22/25	100%												
191	Cutting, Finishing	Fri 8/22/25	Mon 8/25/25	100%												
192	Fit up Segmented Base Plate	Mon 8/25/25	Tue 8/26/25	100%												

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
193	Welding & Finishing	Tue 8/26/25	Wed 8/27/25	100%												
194	Marking Hole	Wed 8/27/25	Thu 8/28/25	100%												
195	Drilling Base Plate	Thu 8/28/25	Fri 8/29/25	0%												
196	Fit up Base Plate to Skirt	Tue 10/14/25	Wed 10/15/25	0%												
197	Welding, Finishing	Wed 10/15/25	Thu 10/16/25	0%												
198	NDE	Thu 10/16/25	Fri 10/17/25	0%												
199	Assembly Bottom Head to Skirt	Fri 10/17/25	Sat 10/18/25	0%												
200	Welding, Finishing	Sat 10/18/25	Tue 10/21/25	0%												
201	NDE	Tue 10/21/25	Tue 10/21/25	0%												
202	<b>Assembly Shell &amp; Head</b>	<b>Mon 10/13/25</b>	<b>Mon 11/17/25</b>	<b>0%</b>												
203	Assy Shell 1 to Head	Mon 10/13/25	Tue 10/14/25	0%												
204	Welding	Tue 10/14/25	Wed 10/15/25	0%												
205	Marking Hole Orientation, DT	Wed 10/15/25	Thu 10/16/25	0%												
206	Cutting & Finishing	Thu 10/16/25	Sat 10/18/25	0%												
207	Assembly Bottom Head to shell	Tue 10/21/25	Wed 10/22/25	0%												
208	Welding, Finishing	Wed 10/22/25	Thu 10/23/25	0%												
209	Fit up Nozzle & Manhole, DT	Sat 11/8/25	Mon 11/10/25	0%												
210	Welding, Finishing	Mon 11/10/25	Wed 11/12/25	0%												
211	UT	Wed 11/12/25	Thu 11/13/25	0%												
212	Assembly Pad Nozzle & Manhole	Thu 11/13/25	Fri 11/14/25	0%												
213	PT/MT	Fri 11/14/25	Fri 11/14/25	0%												
214	Fit up Internal Accessories	Fri 11/14/25	Fri 11/14/25	0%												
215	Welding, Finishing	Fri 11/14/25	Sun 11/16/25	0%												
216	PT/MT	Sun 11/16/25	Mon 11/17/25	0%												
217	NDE	Mon 11/17/25	Mon 11/17/25	0%												
218	<b>Final Inspection &amp; Testing</b>	<b>Mon 11/17/25</b>	<b>Sun 11/23/25</b>	<b>0%</b>												
219	Final Inspection	Mon 11/17/25	Tue 11/18/25	0%												
220	Preparation Hydro Test	Tue 11/18/25	Tue 11/18/25	0%												
221	Witness Hydro Test	Wed 11/19/25	Wed 11/19/25	0%												
222	Drying	Wed 11/19/25	Wed 11/19/25	0%												

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 













Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
223	Sandblasting Painting Primer	Wed 11/19/25	Thu 11/20/25	0%				
224	Assy Internal Demister	Thu 11/20/25	Fri 11/21/25	0%				
225	Painting Finish	Fri 11/21/25	Sat 11/22/25	0%				
226	Packing & Handling	Sat 11/22/25	Sun 11/23/25	0%				
227	Ready Shipment	Sun 11/23/25	Sun 11/23/25	0%				
228	<b>174-D- Feed Gas Knockout Drum ( Cs )</b>	<b>Wed 8/20/25</b>	<b>Mon 11/24/25</b>	<b>17%</b>				
229	<b>Shell (ID.1500 x 2400 T/L x t=21 ) Cs</b>	<b>Wed 8/20/25</b>	<b>Mon 10/13/25</b>	<b>54%</b>				
230	Marking	Wed 8/20/25	Wed 8/20/25	100%				
231	Cutting	Wed 8/20/25	Thu 8/21/25	100%				
232	Rolling	Thu 8/21/25	Thu 8/21/25	100%				
233	Fit up Long Seam, DT	Thu 8/21/25	Fri 8/22/25	100%				
234	Welding, Finishing	Fri 8/22/25	Mon 8/25/25	100%				
235	Re Rolling	Wed 10/8/25	Wed 10/8/25	50%				
236	Fit up Circum Shell to shell, DT	Wed 10/8/25	Thu 10/9/25	0%				
237	Welding	Thu 10/9/25	Fri 10/10/25	0%				
238	Finishing	Fri 10/10/25	Sat 10/11/25	0%				
239	NDE	Sat 10/11/25	Mon 10/13/25	0%				
240	<b>Head</b>	<b>Thu 8/21/25</b>	<b>Mon 10/13/25</b>	<b>44%</b>				
241	Marking	Thu 8/21/25	Fri 8/22/25	100%				
242	Cutting	Fri 8/22/25	Fri 8/22/25	100%				
243	Forming	Fri 8/22/25	Mon 8/25/25	100%				
244	Flanging	Thu 10/9/25	Fri 10/10/25	0%				
245	Cutting & Bevelling	Fri 10/10/25	Sat 10/11/25	0%				
246	NDE	Sat 10/11/25	Mon 10/13/25	0%				
247	<b>Nozzle &amp; Manhole</b>	<b>Mon 11/3/25</b>	<b>Sat 11/8/25</b>	<b>12%</b>				
248	<b>Nozzle</b>	<b>Tue 11/4/25</b>	<b>Sat 11/8/25</b>	<b>25%</b>				
254	<b>Manhole</b>	<b>Mon 11/3/25</b>	<b>Sat 11/8/25</b>	<b>0%</b>				
263	<b>Internal Accessories</b>	<b>Tue 11/4/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>				
264	<b>Accessories Clip Internal</b>	<b>Tue 11/4/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>				
266	<b>Skirt</b>	<b>Fri 8/22/25</b>	<b>Tue 10/28/25</b>	<b>22%</b>				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
267	Marking, DT	Fri 8/22/25	Mon 8/25/25	100%												
268	Cutting	Mon 8/25/25	Tue 8/26/25	100%												
269	Fit up Long Seam, DT	Tue 8/26/25	Wed 8/27/25	100%												
270	Welding, Finishing	Wed 8/27/25	Thu 8/28/25	100%												
271	Fit up Circum, DT	Thu 10/9/25	Fri 10/10/25	0%												
272	Welding, Finishing	Fri 10/10/25	Mon 10/13/25	0%												
273	PT/MT	Mon 10/13/25	Mon 10/13/25	0%												
274	Marking Base Plate	Mon 10/13/25	Tue 10/14/25	0%												
275	Cutting, Finishing	Tue 10/14/25	Wed 10/15/25	0%												
276	Fit up Segmented Base Plate	Wed 10/15/25	Thu 10/16/25	0%												
277	Welding & Finishing	Thu 10/16/25	Fri 10/17/25	0%												
278	Marking Hole	Fri 10/17/25	Sat 10/18/25	0%												
279	Drilling Base Plate	Sat 10/18/25	Mon 10/20/25	0%												
280	Fit up Base Plate to Skirt	Mon 10/20/25	Tue 10/21/25	0%												
281	Welding, Finishing	Tue 10/21/25	Thu 10/23/25	0%												
282	NDE	Thu 10/23/25	Fri 10/24/25	0%												
283	Assembly Bottom Head to Skirt	Fri 10/24/25	Fri 10/24/25	0%												
284	Welding, Finishing	Fri 10/24/25	Mon 10/27/25	0%												
285	NDE	Mon 10/27/25	Tue 10/28/25	0%												
286	<b>Assembly Shell &amp; Head</b>	<b>Mon 10/13/25</b>	<b>Tue 11/18/25</b>	<b>0%</b>												
287	Assy Shell 1 to Head	Mon 10/13/25	Mon 10/13/25	0%												
288	Welding	Mon 10/13/25	Wed 10/15/25	0%												
289	Marking Hole Orientation, DT	Wed 10/15/25	Thu 10/16/25	0%												
290	Cutting & Finishing	Thu 10/16/25	Fri 10/17/25	0%												
291	Assembly Bottom Head to shell	Tue 10/28/25	Tue 10/28/25	0%												
292	Welding, Finishing	Tue 10/28/25	Thu 10/30/25	0%												
293	Fit up Nozzle & Manhole, DT	Sat 11/8/25	Mon 11/10/25	0%												
294	Welding, Finishing	Mon 11/10/25	Wed 11/12/25	0%												
295	UT	Wed 11/12/25	Thu 11/13/25	0%												
296	Assembly Pad Nozzle & Manhole	Thu 11/13/25	Fri 11/14/25	0%												

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 



Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
297	PT/MT	Fri 11/14/25	Fri 11/14/25	0%				
298	Fit up Internal Accessories	Fri 11/14/25	Sat 11/15/25	0%				
299	Welding, Finishing	Sat 11/15/25	Mon 11/17/25	0%				
300	PT/MT	Mon 11/17/25	Tue 11/18/25	0%				
301	NDE	Tue 11/18/25	Tue 11/18/25	0%				
302	<b>Final Inspection &amp; Testing</b>	<b>Tue 11/18/25</b>	<b>Mon 11/24/25</b>	<b>0%</b>				
303	Final Inspection	Tue 11/18/25	Wed 11/19/25	0%				
304	Preparation Hydro Test	Wed 11/19/25	Wed 11/19/25	0%				
305	Witness Hydro Test	Thu 11/20/25	Thu 11/20/25	0%				
306	Drying	Thu 11/20/25	Thu 11/20/25	0%				
307	Sandblasting Painting Primer	Thu 11/20/25	Fri 11/21/25	0%				
308	Assy Internal Demister	Fri 11/21/25	Sat 11/22/25	0%				
309	Painting Finish	Sat 11/22/25	Mon 11/24/25	0%				
310	Packing & Handling	Mon 11/24/25	Mon 11/24/25	0%				
311	Ready Shipment	Mon 11/24/25	Mon 11/24/25	0%				
312	<b>186-D- HP Steam Blowdown Drum ( Cs )</b>	<b>Mon 8/25/25</b>	<b>Tue 11/25/25</b>	<b>7%</b>				
313	<b>Shell (ID.750 x 3050T/L x t=10 ) Cs</b>	<b>Mon 8/25/25</b>	<b>Sat 10/11/25</b>	<b>50%</b>				
314	Marking	Mon 8/25/25	Mon 8/25/25	100%				
315	Cutting	Mon 8/25/25	Tue 8/26/25	100%				
316	Rolling	Tue 8/26/25	Tue 8/26/25	100%				
317	Fit up Long Seam, DT	Tue 8/26/25	Wed 8/27/25	100%				
318	Welding, Finishing	Wed 8/27/25	Thu 8/28/25	100%				
319	Re Rolling	Wed 10/8/25	Wed 10/8/25	0%				
320	Fit up Circum Shell to shell, DT	Wed 10/8/25	Thu 10/9/25	0%				
321	Welding	Thu 10/9/25	Fri 10/10/25	0%				
322	Finishing	Fri 10/10/25	Fri 10/10/25	0%				
323	NDE	Fri 10/10/25	Sat 10/11/25	0%				
324	<b>Head / Cap Finish</b>	<b>Tue 8/26/25</b>	<b>Tue 10/21/25</b>	<b>9%</b>				
325	Marking	Tue 8/26/25	Tue 8/26/25	100%				
326	Cutting	Tue 8/26/25	Wed 8/27/25	100%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task

Milestone

Summary

◆

➡

Base Line

Inactive Milestone

Manual Summary

◆

Start-only

Finish-only

External Milestone

➡

Progress

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
327	Forming	Wed 10/8/25	Thu 10/9/25	0%											
328	Flangging	Thu 10/9/25	Fri 10/10/25	0%											
329	Cutting & Beveling	Fri 10/10/25	Sat 10/11/25	0%											
330	Finisging & NDE	Sat 10/11/25	Mon 10/13/25	0%											
331	Fit up Shell to Girth Flange & Fit up Cap	Mon 10/13/25	Tue 10/14/25	0%											
332	Welding	Tue 10/14/25	Wed 10/15/25	0%											
333	Finishing	Wed 10/15/25	Thu 10/16/25	0%											
334	Marking Orientasi Nozzle	Thu 10/16/25	Thu 10/16/25	0%											
335	Cutting Hole Nozzle	Thu 10/16/25	Fri 10/17/25	0%											
336	Fit up Nozzle to Cap	Fri 10/17/25	Fri 10/17/25	0%											
337	Welding	Fri 10/17/25	Mon 10/20/25	0%											
338	Finishing	Mon 10/20/25	Mon 10/20/25	0%											
339	NDE	Mon 10/20/25	Tue 10/21/25	0%											
340	<b>Nozzle &amp; Manhole</b>	<b>Sat 11/1/25</b>	<b>Fri 11/7/25</b>	<b>0%</b>											
341	<b>Nozzle</b>	<b>Mon 11/3/25</b>	<b>Fri 11/7/25</b>	<b>0%</b>											
347	<b>Manhole</b>	<b>Sat 11/1/25</b>	<b>Fri 11/7/25</b>	<b>0%</b>											
356	<b>Internal Accessories</b>	<b>Mon 11/3/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
357	<b>Accessories Clip Internal</b>	<b>Mon 11/3/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
359	<b>Leg</b>	<b>Fri 10/17/25</b>	<b>Thu 10/23/25</b>	<b>0%</b>											
360	Marking, DT	Fri 10/17/25	Fri 10/17/25	0%											
361	Cutting	Fri 10/17/25	Mon 10/20/25	0%											
362	Fit up Leg	Mon 10/20/25	Tue 10/21/25	0%											
363	Welding, Finishing	Tue 10/21/25	Wed 10/22/25	0%											
364	Finishing & NDE	Wed 10/22/25	Thu 10/23/25	0%											
365	<b>Assembly Shell &amp; Head</b>	<b>Tue 10/21/25</b>	<b>Thu 11/20/25</b>	<b>0%</b>											
366	Assy Shell to Girth Flange	Tue 10/21/25	Tue 10/21/25	0%											
367	Welding	Tue 10/21/25	Wed 10/22/25	0%											
368	Marking Hole Orientation, DT	Wed 10/22/25	Thu 10/23/25	0%											
369	Cutting & Finishing	Thu 10/23/25	Fri 10/24/25	0%											
370	Fit up Nozzle & Manhole, DT	Fri 11/7/25	Mon 11/10/25	0%											

Prepared By : Khoirul Huda Reviewed By : Miftahul Hidayat Approved By : Azis Solichi	Task		Base Line		Start-only		Progress	
	Milestone		Inactive Milestone		Finish-only			
	Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
371	Welding, Finishing	Mon 11/10/25	Wed 11/12/25	0%				
372	UT	Wed 11/12/25	Wed 11/12/25	0%				
373	Fit up Internal Accessories	Wed 11/12/25	Thu 11/13/25	0%				
374	Welding, Finishing	Thu 11/13/25	Fri 11/14/25	0%				
375	PT/MT	Fri 11/14/25	Sat 11/15/25	0%				
376	Assembly Cap to shell	Sat 11/15/25	Sun 11/16/25	0%				
377	Welding, Finishing	Sun 11/16/25	Mon 11/17/25	0%				
378	Assy Leg to Shell	Mon 11/17/25	Tue 11/18/25	0%				
379	Welding	Tue 11/18/25	Wed 11/19/25	0%				
380	Finishing	Wed 11/19/25	Thu 11/20/25	0%				
381	NDE	Thu 11/20/25	Thu 11/20/25	0%				
382	<b>Final Inspection &amp; Testing</b>	<b>Thu 11/20/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>				
383	<b>Final Inspection</b>	<b>Thu 11/20/25</b>	<b>Fri 11/21/25</b>	<b>0%</b>				
384	Preparation Hydro Test	Fri 11/21/25	Fri 11/21/25	0%				
385	<b>Witness Hydro Test</b>	<b>Sat 11/22/25</b>	<b>Sat 11/22/25</b>	<b>0%</b>				
386	Drying	Sat 11/22/25	Sun 11/23/25	0%				
387	Sandblasting Painting Primer	Sun 11/23/25	Mon 11/24/25	0%				
388	Assy Internal Demister	Mon 11/24/25	Mon 11/24/25	0%				
389	Painting Finish	Mon 11/24/25	Tue 11/25/25	0%				
390	Packing & Handling	Tue 11/25/25	Tue 11/25/25	0%				
391	<b>Ready Shipment</b>	<b>Tue 11/25/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>				
392	<b>U-FA 105 -LP Steam Flash Drum ( Cs )</b>	<b>Wed 8/27/25</b>	<b>Wed 11/26/25</b>	<b>11%</b>				
393	<b>Shell (ID.1900 x 3800 T/L x t=11 ) Cs</b>	<b>Wed 8/27/25</b>	<b>Tue 10/14/25</b>	<b>50%</b>				
394	Marking	Wed 8/27/25	Thu 8/28/25	100%				
395	Cutting	Thu 8/28/25	Thu 8/28/25	100%				
396	Rolling	Thu 8/28/25	Fri 8/29/25	100%				
397	Fit up Long Seam, DT	Fri 8/29/25	Fri 8/29/25	100%				
398	Welding, Finishing	Fri 8/29/25	Tue 9/2/25	100%				
399	Re Rolling	Thu 10/9/25	Thu 10/9/25	0%				
400	Fit up Circum Shell to shell, DT	Thu 10/9/25	Fri 10/10/25	0%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Apr	May	Jun		Jul	Aug	Sep	Oct	Nov	Dec	
401	Welding	Fri 10/10/25	Mon 10/13/25	0%												
402	Finishing	Mon 10/13/25	Mon 10/13/25	0%												
403	NDE	Mon 10/13/25	Tue 10/14/25	0%												
404	<b>Head</b>	<b>Thu 8/28/25</b>	<b>Wed 10/15/25</b>	<b>67%</b>												
405	Marking	Thu 8/28/25	Fri 8/29/25	100%												
406	Cutting	Fri 8/29/25	Fri 8/29/25	100%												
407	Forming	Fri 8/29/25	Mon 9/1/25	100%												
408	Flanging	Sat 10/11/25	Mon 10/13/25	50%												
409	Cutting & Bevelling	Mon 10/13/25	Tue 10/14/25	50%												
410	NDE	Tue 10/14/25	Wed 10/15/25	0%												
411	<b>Nozzle &amp; Manhole</b>	<b>Sat 11/1/25</b>	<b>Sat 11/8/25</b>	<b>11%</b>												
412	<b>Nozzle</b>	<b>Sat 11/1/25</b>	<b>Fri 11/7/25</b>	<b>22%</b>												
418	<b>Manhole</b>	<b>Mon 11/3/25</b>	<b>Sat 11/8/25</b>	<b>0%</b>												
427	<b>Internal Accessories</b>	<b>Tue 11/4/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>												
428	<b>Accessories Clip Internal</b>	<b>Tue 11/4/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>												
430	<b>Skirt</b>	<b>Fri 10/10/25</b>	<b>Tue 10/28/25</b>	<b>0%</b>												
431	Marking, DT	Fri 10/10/25	Sat 10/11/25	0%												
432	Cutting	Sat 10/11/25	Mon 10/13/25	0%												
433	Fit up Long Seam, DT	Mon 10/13/25	Tue 10/14/25	0%												
434	Welding, Finishing	Tue 10/14/25	Thu 10/16/25	0%												
435	Fit up Circum, DT	Thu 10/16/25	Fri 10/17/25	0%												
436	Welding, Finishing	Fri 10/17/25	Mon 10/20/25	0%												
437	PT/MT	Mon 10/20/25	Mon 10/20/25	0%												
438	Marking Base Plate	Mon 10/13/25	Tue 10/14/25	0%												
439	Cutting, Finishing	Tue 10/14/25	Tue 10/14/25	0%												
440	Fit up Segmented	Tue 10/14/25	Wed 10/15/25	0%												
441	Welding & Finishing	Wed 10/15/25	Fri 10/17/25	0%												
442	Marking Hole Orientation, DT	Fri 10/17/25	Fri 10/17/25	0%												
443	Drilling Base Plate	Fri 10/17/25	Mon 10/20/25	0%												
444	Fit up Base Plate to Skirt	Mon 10/20/25	Tue 10/21/25	0%												

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1











# PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit

## FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
445	Welding, Finishing	Tue 10/21/25	Thu 10/23/25	0%											
446	NDE	Thu 10/23/25	Fri 10/24/25	0%											
447	Assembly Bottom Head to Skirt	Fri 10/24/25	Fri 10/24/25	0%											
448	Welding, Finishing	Fri 10/24/25	Mon 10/27/25	0%											
449	NDE	Mon 10/27/25	Tue 10/28/25	0%											
450	<b>Assembly Shell &amp; Head</b>	<b>Wed 10/15/25</b>	<b>Thu 11/20/25</b>	<b>0%</b>											
451	Assy Shell to Head - 1	Wed 10/15/25	Wed 10/15/25	0%											
452	Welding	Wed 10/15/25	Fri 10/17/25	0%											
453	Marking Hole Orientation, DT	Fri 10/17/25	Sat 10/18/25	0%											
454	Cutting & Finishing	Sat 10/18/25	Tue 10/21/25	0%											
455	Assembly Bottom Head to shell	Tue 10/28/25	Tue 10/28/25	0%											
456	Welding, Finishing	Tue 10/28/25	Thu 10/30/25	0%											
457	Fit up Nozzle & Manhole, DT	Sat 11/8/25	Tue 11/11/25	0%											
458	Welding, Finishing	Tue 11/11/25	Thu 11/13/25	0%											
459	UT	Thu 11/13/25	Fri 11/14/25	0%											
460	Assembly Pad Nozzle & Manhole	Fri 11/14/25	Sat 11/15/25	0%											
461	PT/MT	Sat 11/15/25	Mon 11/17/25	0%											
462	Fit up Internal Accessories	Sat 11/15/25	Mon 11/17/25	0%											
463	Welding, Finishing	Mon 11/17/25	Tue 11/18/25	0%											
464	PT/MT	Tue 11/18/25	Wed 11/19/25	0%											
465	NDE	Wed 11/19/25	Thu 11/20/25	0%											
466	<b>Final Inspection &amp; Testing</b>	<b>Thu 11/20/25</b>	<b>Wed 11/26/25</b>	<b>0%</b>											
467	Final Inspection	Thu 11/20/25	Thu 11/20/25	0%											
468	Preparation Hydro Test	Thu 11/20/25	Fri 11/21/25	0%											
469	Witness Hydro Test	Fri 11/21/25	Fri 11/21/25	0%											
470	Drying	Fri 11/21/25	Sat 11/22/25	0%											
471	Sandblasting Painting Primer	Sat 11/22/25	Sun 11/23/25	0%											
472	Assy Internal Demister	Sun 11/23/25	Mon 11/24/25	0%											
473	Painting Finish	Mon 11/24/25	Tue 11/25/25	0%											
474	Packing & Handling	Tue 11/25/25	Wed 11/26/25	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			










Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
475	Ready Shipment	Wed 11/26/25	Wed 11/26/25	0%				
476	U- FA206 - Condensate POT For HP Decomposer ( Cs )	Fri 8/29/25	Thu 11/27/25	14%				
477	Shell (ID.850 x 1100T/L x t=9 ) Cs	Fri 8/29/25	Sat 10/11/25	50%				
478	Marking	Fri 8/29/25	Mon 9/1/25	100%				
479	Cutting	Mon 9/1/25	Mon 9/1/25	100%				
480	Rolling	Mon 9/1/25	Tue 9/2/25	100%				
481	Fit up Long Seam, DT	Tue 9/2/25	Tue 9/2/25	100%				
482	Welding, Finishing	Tue 9/2/25	Wed 9/3/25	100%				
483	Re Rolling	Wed 10/8/25	Wed 10/8/25	0%				
484	Fit up Circum Shell to shell, DT	Wed 10/8/25	Thu 10/9/25	0%				
485	Welding	Thu 10/9/25	Fri 10/10/25	0%				
486	Finishing	Fri 10/10/25	Fri 10/10/25	0%				
487	NDE	Fri 10/10/25	Sat 10/11/25	0%				
488	Head	Mon 9/1/25	Wed 10/15/25	67%				
489	Marking	Mon 9/1/25	Tue 9/2/25	100%				
490	Cutting	Tue 9/2/25	Tue 9/2/25	100%				
491	Forming	Tue 9/2/25	Wed 9/3/25	100%				
492	Flanging	Mon 10/13/25	Tue 10/14/25	50%				
493	Cutting & Bevelling	Tue 10/14/25	Wed 10/15/25	50%				
494	NDE	Wed 10/15/25	Wed 10/15/25	0%				
495	Nozzle & Manhole	Mon 11/3/25	Sun 11/9/25	12%				
496	Nozzle	Mon 11/3/25	Fri 11/7/25	25%				
502	Manhole	Tue 11/4/25	Sun 11/9/25	0%				
511	Internal Accessories	Tue 11/4/25	Thu 11/13/25	0%				
512	Accessories Clip Internal	Tue 11/4/25	Thu 11/13/25	0%				
514	Leg	Wed 11/5/25	Mon 11/10/25	0%				
515	Marking, DT	Wed 11/5/25	Wed 11/5/25	0%				
516	Cutting	Wed 11/5/25	Thu 11/6/25	0%				
517	Fit up Leg	Thu 11/6/25	Fri 11/7/25	0%				
518	Welding, Finishing	Fri 11/7/25	Mon 11/10/25	0%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress
Milestone		Inactive Milestone		Finish-only		
Summary		Manual Summary		External Milestone		













Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
519	Finishing & NDE	Mon 11/10/25	Mon 11/10/25	0%				
520	<b>Assembly Shell &amp; Head</b>	<b>Wed 10/15/25</b>	<b>Sun 11/23/25</b>	<b>0%</b>				
521	Assy Shell to Head -1	Wed 10/15/25	Thu 10/16/25	0%				
522	Welding	Thu 10/16/25	Fri 10/17/25	0%				
523	Marking Hole Orientation, DT	Fri 10/17/25	Fri 10/17/25	0%				
524	Cutting & Finishing	Fri 10/17/25	Mon 10/20/25	0%				
525	Fit up Nozzle & Manhole, DT	Sun 11/9/25	Tue 11/11/25	0%				
526	Welding, Finishing	Tue 11/11/25	Fri 11/14/25	0%				
527	UT	Fri 11/14/25	Fri 11/14/25	0%				
528	Fit up Internal Accessories	Fri 11/14/25	Sun 11/16/25	0%				
529	Welding, Finishing	Sun 11/16/25	Mon 11/17/25	0%				
530	PT/MT	Mon 11/17/25	Tue 11/18/25	0%				
531	Assembly Head-2 to shell	Tue 11/18/25	Tue 11/18/25	0%				
532	Welding, Finishing	Tue 11/18/25	Wed 11/19/25	0%				
533	Assy Leg to Shell	Wed 11/19/25	Thu 11/20/25	0%				
534	Welding	Thu 11/20/25	Fri 11/21/25	0%				
535	Finishing	Fri 11/21/25	Sat 11/22/25	0%				
536	NDE	Sat 11/22/25	Sun 11/23/25	0%				
537	<b>Final Inspection &amp; Testing</b>	<b>Sun 11/23/25</b>	<b>Thu 11/27/25</b>	<b>0%</b>				
538	<b>Final Inspection</b>	<b>Sun 11/23/25</b>	<b>Mon 11/24/25</b>	<b>0%</b>				
539	Preparation Hydro Test	Mon 11/24/25	Mon 11/24/25	0%				
540	<b>Witness Hydro Test</b>	<b>Tue 11/25/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>				
541	Draiyng	Tue 11/25/25	Tue 11/25/25	0%				
542	Sandblasting Painting Primer	Tue 11/25/25	Wed 11/26/25	0%				
543	Assy Internal Demister	Wed 11/26/25	Wed 11/26/25	0%				
544	Painting Finish	Wed 11/26/25	Thu 11/27/25	0%				
545	Packing & Handling	Thu 11/27/25	Thu 11/27/25	0%				
546	<b>Ready Shipment</b>	<b>Thu 11/27/25</b>	<b>Thu 11/27/25</b>	<b>0%</b>				
547	<b>U- FA207 - Condensate POT For second Vacum Concentrator ( Cs )</b>	<b>Tue 9/2/25</b>	<b>Fri 11/28/25</b>	<b>14%</b>				
548	<b>Shell (ID.850 x 1100T/L x t=9 ) Cs</b>	<b>Tue 9/2/25</b>	<b>Mon 10/13/25</b>	<b>50%</b>				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
549	Marking	Tue 9/2/25	Wed 9/3/25	100%												
550	Cutting	Wed 9/3/25	Wed 9/3/25	100%												
551	Rolling	Wed 9/3/25	Thu 9/4/25	100%												
552	Fit up Long Seam, DT	Thu 9/4/25	Thu 9/4/25	100%												
553	Welding, Finishing	Thu 9/4/25	Fri 9/5/25	100%												
554	Re Rolling	Thu 10/9/25	Thu 10/9/25	0%												
555	Fit up Circum Shell to shell, DT	Thu 10/9/25	Fri 10/10/25	0%												
556	Welding	Fri 10/10/25	Sat 10/11/25	0%												
557	Finishing	Sat 10/11/25	Mon 10/13/25	0%												
558	NDE	Mon 10/13/25	Mon 10/13/25	0%												
559	<b>Head</b>	<b>Wed 9/3/25</b>	<b>Fri 10/17/25</b>	<b>67%</b>												
560	Marking	Wed 9/3/25	Thu 9/4/25	100%												
561	Cutting	Thu 9/4/25	Thu 9/4/25	100%												
562	Forming	Thu 9/4/25	Fri 9/5/25	100%												
563	Flanging	Wed 10/15/25	Thu 10/16/25	50%												
564	Cutting & Bevelling	Thu 10/16/25	Fri 10/17/25	50%												
565	NDE	Fri 10/17/25	Fri 10/17/25	0%												
566	<b>Nozzle &amp; Manhole</b>	<b>Mon 11/3/25</b>	<b>Sun 11/9/25</b>	<b>11%</b>												
567	<b>Nozzle</b>	<b>Mon 11/3/25</b>	<b>Sat 11/8/25</b>	<b>22%</b>												
573	<b>Manhole</b>	<b>Tue 11/4/25</b>	<b>Sun 11/9/25</b>	<b>0%</b>												
582	<b>Internal Accessories</b>	<b>Tue 11/4/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>												
583	<b>Accessories Clip Internal</b>	<b>Tue 11/4/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>												
585	<b>Leg</b>	<b>Wed 11/5/25</b>	<b>Mon 11/10/25</b>	<b>0%</b>												
586	Marking, DT	Wed 11/5/25	Wed 11/5/25	0%												
587	Cutting	Wed 11/5/25	Thu 11/6/25	0%												
588	Fit up Leg	Thu 11/6/25	Fri 11/7/25	0%												
589	Welding, Finishing	Fri 11/7/25	Mon 11/10/25	0%												
590	Finishing & NDE	Mon 11/10/25	Mon 11/10/25	0%												
591	<b>Assembly Shell &amp; Head</b>	<b>Fri 10/17/25</b>	<b>Mon 11/24/25</b>	<b>0%</b>												
592	Assy Shell to Head -1	Fri 10/17/25	Sat 10/18/25	0%												

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
593	Welding	Sat 10/18/25	Mon 10/20/25	0%											
594	Marking Hole Orientation, DT	Mon 10/20/25	Tue 10/21/25	0%											
595	Cutting & Finishing	Tue 10/21/25	Wed 10/22/25	0%											
596	Fit up Nozzle & Manhole, DT	Sun 11/9/25	Tue 11/11/25	0%											
597	Welding, Finishing	Tue 11/11/25	Fri 11/14/25	0%											
598	UT	Fri 11/14/25	Sat 11/15/25	0%											
599	Fit up Internal Accessories	Sat 11/15/25	Mon 11/17/25	0%											
600	Welding, Finishing	Mon 11/17/25	Tue 11/18/25	0%											
601	PT/MT	Tue 11/18/25	Tue 11/18/25	0%											
602	Assembly Head-2 to shell	Tue 11/18/25	Wed 11/19/25	0%											
603	Welding, Finishing	Wed 11/19/25	Thu 11/20/25	0%											
604	Assy Leg to Shell	Thu 11/20/25	Thu 11/20/25	0%											
605	Welding	Thu 11/20/25	Fri 11/21/25	0%											
606	Finishing	Fri 11/21/25	Sun 11/23/25	0%											
607	NDE	Sun 11/23/25	Mon 11/24/25	0%											
608	Final Inspection & Testing	Mon 11/24/25	Fri 11/28/25	0%											
609	Final Inspection	Mon 11/24/25	Mon 11/24/25	0%											11/24
610	Preparation Hydro Test	Mon 11/24/25	Tue 11/25/25	0%											
611	Witness Hydro Test	Tue 11/25/25	Tue 11/25/25	0%											11/25
612	Drying	Tue 11/25/25	Wed 11/26/25	0%											
613	Sandblasting Painting Primer	Wed 11/26/25	Wed 11/26/25	0%											
614	Assy Internal Demister	Wed 11/26/25	Thu 11/27/25	0%											
615	Painting Finish	Thu 11/27/25	Fri 11/28/25	0%											
616	Packing & Handling	Fri 11/28/25	Fri 11/28/25	0%											
617	Ready Shipment	Fri 11/28/25	Fri 11/28/25	0%											11/28
618	U- FA405 - Tempered Water Tank ( Cs )	Fri 9/5/25	Thu 11/27/25	4%											
619	Shell (ID.550 x 1300T/L x t=8 ) Cs	Fri 9/5/25	Wed 10/15/25	17%											
620	Marking	Fri 9/5/25	Fri 9/5/25	100%											
621	Cutting	Fri 9/5/25	Mon 9/8/25	100%											
622	Rolling	Thu 10/9/25	Thu 10/9/25	0%											

Prepared By : Khoirul Huda Reviewed By : Miftahul Hidayat Approved By : Azis Solichi	Task		Base Line		Start-only		Progress	
	Milestone		Inactive Milestone		Finish-only			
	Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					25 Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
623	Fit up Long Seam, DT	Thu 10/9/25	Fri 10/10/25	0%										
624	Welding, Finishing	Fri 10/10/25	Sat 10/11/25	0%										
625	Re Rolling	Sat 10/11/25	Mon 10/13/25	0%										
626	Fit up Circum Shell to shell, DT	Mon 10/13/25	Mon 10/13/25	0%										
627	Welding	Mon 10/13/25	Tue 10/14/25	0%										
628	Finishing	Tue 10/14/25	Wed 10/15/25	0%										
629	NDE	Wed 10/15/25	Wed 10/15/25	0%										
630	<b>Head</b>	<b>Thu 10/9/25</b>	<b>Wed 10/15/25</b>	<b>0%</b>										
631	Marking	Thu 10/9/25	Fri 10/10/25	0%										
632	Cutting	Fri 10/10/25	Fri 10/10/25	0%										
633	Forming	Fri 10/10/25	Mon 10/13/25	0%										
634	Flanging	Mon 10/13/25	Tue 10/14/25	0%										
635	Cutting & Bevelling	Tue 10/14/25	Wed 10/15/25	0%										
636	NDE	Wed 10/15/25	Wed 10/15/25	0%										
637	<b>Nozzle &amp; Manhole</b>	<b>Mon 11/3/25</b>	<b>Mon 11/10/25</b>	<b>11%</b>										
638	<b>Nozzle</b>	<b>Mon 11/3/25</b>	<b>Mon 11/10/25</b>	<b>20%</b>										
644	<b>Manhole</b>	<b>Tue 11/4/25</b>	<b>Mon 11/10/25</b>	<b>0%</b>										
653	<b>Internal Accessories</b>	<b>Wed 11/5/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>										
654	<b>Accessories Clip Internal</b>	<b>Wed 11/5/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>										
656	<b>Leg</b>	<b>Wed 11/5/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>										
657	Marking, DT	Wed 11/5/25	Thu 11/6/25	0%										
658	Cutting	Thu 11/6/25	Fri 11/7/25	0%										
659	Fit up Leg	Fri 11/7/25	Sat 11/8/25	0%										
660	Welding, Finishing	Sat 11/8/25	Mon 11/10/25	0%										
661	Finishing & NDE	Mon 11/10/25	Tue 11/11/25	0%										
662	<b>Assembly Shell &amp; Head</b>	<b>Wed 10/15/25</b>	<b>Sun 11/23/25</b>	<b>0%</b>										
663	Assy Shell to Head -1	Wed 10/15/25	Thu 10/16/25	0%										
664	Welding	Thu 10/16/25	Fri 10/17/25	0%										
665	Marking Hole Orientation, DT	Fri 10/17/25	Fri 10/17/25	0%										
666	Cutting & Finishing	Fri 10/17/25	Mon 10/20/25	0%										

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1











# PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit

## FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIB PROJECT

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
667	Fit up Nozzle & Manhole, DT	Mon 11/10/25	Wed 11/12/25	0%				
668	Welding, Finishing	Wed 11/12/25	Fri 11/14/25	0%				
669	UT	Fri 11/14/25	Sat 11/15/25	0%				
670	Fit up Internal Accessories	Sat 11/15/25	Mon 11/17/25	0%				
671	Welding, Finishing	Mon 11/17/25	Tue 11/18/25	0%				
672	PT/MT	Tue 11/18/25	Tue 11/18/25	0%				
673	Assembly Head-2 to shell	Tue 11/18/25	Wed 11/19/25	0%				
674	Welding, Finishing	Wed 11/19/25	Thu 11/20/25	0%				
675	Assy Leg to Shell	Thu 11/20/25	Thu 11/20/25	0%				
676	Welding	Thu 11/20/25	Fri 11/21/25	0%				
677	Finishing	Fri 11/21/25	Sat 11/22/25	0%				
678	NDE	Sat 11/22/25	Sun 11/23/25	0%				
679	<b>Final Inspection &amp; Testing</b>	<b>Sun 11/23/25</b>	<b>Thu 11/27/25</b>	<b>0%</b>				
680	Final Inspection	Sun 11/23/25	Mon 11/24/25	0%				11/24
681	Preparation Hydro Test	Mon 11/24/25	Mon 11/24/25	0%				11/25
682	Witness Hydro Test	Tue 11/25/25	Tue 11/25/25	0%				11/25
683	Draiyng	Tue 11/25/25	Tue 11/25/25	0%				11/27
684	Sandblasting Painting Primer	Tue 11/25/25	Wed 11/26/25	0%				11/27
685	Assy Internal Demister	Wed 11/26/25	Wed 11/26/25	0%				11/27
686	Painting Finish	Wed 11/26/25	Thu 11/27/25	0%				11/27
687	Packing & Handling	Thu 11/27/25	Thu 11/27/25	0%				11/27
688	Ready Shipment	Thu 11/27/25	Thu 11/27/25	0%				11/27
689	<b>U-FA711 - Natural Gas Knockout Drum ( Cs N )</b>	<b>Mon 8/4/25</b>	<b>Tue 12/2/25</b>	<b>22%</b>				
690	<b>Shell (ID.1200 x 2400 T/L x t=22 ) Cs</b>	<b>Mon 8/4/25</b>	<b>Fri 10/10/25</b>	<b>88%</b>				
691	Marking	Mon 8/4/25	Mon 8/4/25	100%				
692	Cutting	Mon 8/4/25	Tue 8/5/25	100%				
693	Rolling	Tue 8/5/25	Tue 8/5/25	100%				
694	Fit up Long Seam, DT	Tue 8/5/25	Wed 8/6/25	100%				
695	Welding, Finishing	Wed 8/6/25	Fri 8/8/25	100%				
696	Re Rolling	Fri 8/8/25	Fri 8/8/25	100%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1











# PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit

## FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIB PROJECT

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun				Qtr 3, 2025 Jul Aug Sep			Qtr 4, 2025 Oct Nov Dec		
697	Fit up Circum Shell to shell, DT	Fri 8/8/25	Sat 8/9/25	100%											
698	Welding	Sat 8/9/25	Tue 8/12/25	100%											
699	Finishing	Thu 10/9/25	Thu 10/9/25	0%											
700	NDE	Thu 10/9/25	Fri 10/10/25	0%											
701	<b>Head</b>	<b>Wed 8/20/25</b>	<b>Mon 10/20/25</b>	<b>44%</b>											
702	Marking	Wed 8/20/25	Wed 8/20/25	100%											
703	Cutting	Wed 8/20/25	Thu 8/21/25	100%											
704	Forming	Thu 8/21/25	Fri 8/22/25	100%											
705	Flanging	Fri 10/17/25	Sat 10/18/25	0%											
706	Cutting & Bevelling	Sat 10/18/25	Mon 10/20/25	0%											
707	NDE	Mon 10/20/25	Mon 10/20/25	0%											
708	<b>Nozzle &amp; Manhole</b>	<b>Tue 11/4/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
709	<b>Nozzle</b>	<b>Tue 11/4/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
715	<b>Manhole</b>	<b>Thu 11/6/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>											
724	<b>Internal Accessories</b>	<b>Thu 11/6/25</b>	<b>Fri 11/14/25</b>	<b>0%</b>											
725	<b>Accessories Clip Internal</b>	<b>Thu 11/6/25</b>	<b>Fri 11/14/25</b>	<b>0%</b>											
727	<b>Skirt</b>	<b>Thu 8/21/25</b>	<b>Wed 10/22/25</b>	<b>38%</b>											
728	Marking, DT	Thu 8/21/25	Thu 8/21/25	100%											
729	Cutting	Thu 8/21/25	Fri 8/22/25	100%											
730	Fit up Long Seam, DT	Fri 8/22/25	Sat 8/23/25	100%											
731	Welding, Finishing	Sun 8/24/25	Tue 8/26/25	100%											
732	Fit up Circum, DT	Tue 8/26/25	Wed 8/27/25	100%											
733	Welding, Finishing	Wed 8/27/25	Fri 8/29/25	100%											
734	PT/MT	Thu 10/9/25	Thu 10/9/25	0%											
735	Marking	Thu 10/9/25	Fri 10/10/25	0%											
736	Cutting, Finishing	Fri 10/10/25	Sat 10/11/25	0%											
737	Fit up Segment Base Plate	Sat 10/11/25	Mon 10/13/25	0%											
738	Welding & Finishing	Mon 10/13/25	Tue 10/14/25	0%											
739	Marking Hole Orientation, DT	Tue 10/14/25	Tue 10/14/25	0%											
740	Drilling Base Plate	Tue 10/14/25	Wed 10/15/25	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			













Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					25 Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
741	Fit up Base Plate to Skirt	Wed 10/15/25	Thu 10/16/25	0%										
742	Welding, Finishing	Thu 10/16/25	Sat 10/18/25	0%										
743	NDE	Sat 10/18/25	Mon 10/20/25	0%										
744	Assembly Bottom Head to Skirt	Mon 10/20/25	Mon 10/20/25	0%										
745	Welding, Finishing	Mon 10/20/25	Wed 10/22/25	0%										
746	NDE	Wed 10/22/25	Wed 10/22/25	0%										
747	<b>Assembly Shell &amp; Head</b>	<b>Mon 10/20/25</b>	<b>Wed 11/26/25</b>	<b>0%</b>										
748	Assy Shell 1 to Head	Mon 10/20/25	Tue 10/21/25	0%										
749	Welding	Tue 10/21/25	Wed 10/22/25	0%										
750	Marking Hole Orientation, DT	Wed 10/22/25	Thu 10/23/25	0%										
751	Cutting & Finishing	Thu 10/23/25	Fri 10/24/25	0%										
752	Assembly Bottom Head to shell	Fri 10/24/25	Sat 10/25/25	0%										
753	Welding, Finishing	Sat 10/25/25	Mon 10/27/25	0%										
754	Fit up Nozzle & Manhole, DT	Tue 11/11/25	Thu 11/13/25	0%										
755	Welding, Finishing	Thu 11/13/25	Sat 11/15/25	0%										
756	UT	Sat 11/15/25	Sun 11/16/25	0%										
757	Assembly Pad Nozzle & Manhole	Sun 11/16/25	Mon 11/17/25	0%										
758	PT/MT	Mon 11/17/25	Tue 11/18/25	0%										
759	Fit up Internal Accessories	Mon 11/17/25	Tue 11/18/25	0%										
760	Welding, Finishing	Tue 11/18/25	Wed 11/19/25	0%										
761	PT/MT	Wed 11/19/25	Thu 11/20/25	0%										
762	NDE	Thu 11/20/25	Fri 11/21/25	0%										
763	PWHT	Fri 11/21/25	Mon 11/24/25	0%										
764	Wire Brush	Mon 11/24/25	Tue 11/25/25	0%										
765	NDE After PWHT	Tue 11/25/25	Wed 11/26/25	0%										
766	<b>Final Inspection &amp; Testing</b>	<b>Wed 11/26/25</b>	<b>Tue 12/2/25</b>	<b>0%</b>										
767	Final Inspection	Wed 11/26/25	Wed 11/26/25	0%										
768	Preparation Hydro Test	Wed 11/26/25	Thu 11/27/25	0%										
769	Witness Hydro Test	Thu 11/27/25	Thu 11/27/25	0%										
770	Drying	Thu 11/27/25	Fri 11/28/25	0%										

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
771	Sandblasting Painting Primer	Fri 11/28/25	Fri 11/28/25	0%				
772	Assembly Internal Demister	Fri 11/28/25	Sat 11/29/25	0%				
773	Painting Finish	Sun 11/30/25	Mon 12/1/25	0%				
774	Packing & Handling	Mon 12/1/25	Mon 12/1/25	0%				
775	Ready Shipment	Tue 12/2/25	Tue 12/2/25	0%				
776	<b>7301-F- Compressor Air Receiver ( Cs )</b>	<b>Tue 7/22/25</b>	<b>Sun 11/30/25</b>	<b>45%</b>				
777	<b>Shell (ID.4650 x 18.500 T/L x t=25 ) Cs</b>	<b>Tue 7/22/25</b>	<b>Mon 10/13/25</b>	<b>88%</b>				
778	Marking	Tue 7/22/25	Wed 7/23/25	100%				
779	Cutting	Thu 7/24/25	Mon 7/28/25	100%				
780	Rolling	Mon 7/28/25	Tue 7/29/25	100%				
781	Fit up Long Seam, DT	Wed 8/13/25	Fri 8/15/25	100%				
782	Welding, Finishing	Fri 8/15/25	Wed 8/20/25	100%				
783	Re Rolling	Wed 8/20/25	Wed 8/20/25	100%				
784	Fit up Circum Shell to shell, DT	Wed 8/20/25	Fri 8/22/25	100%				
785	Welding	Fri 8/22/25	Wed 8/27/25	100%				
786	Finishing	Fri 10/10/25	Sat 10/11/25	20%				
787	NDE	Sat 10/11/25	Mon 10/13/25	0%				
788	<b>Head</b>	<b>Wed 8/20/25</b>	<b>Sat 10/11/25</b>	<b>85%</b>				
796	<b>Nozzle &amp; Manhole</b>	<b>Wed 11/5/25</b>	<b>Mon 11/10/25</b>	<b>0%</b>				
797	<b>Nozzle</b>	<b>Wed 11/5/25</b>	<b>Mon 11/10/25</b>	<b>0%</b>				
803	<b>Manhole</b>	<b>Wed 11/5/25</b>	<b>Mon 11/10/25</b>	<b>0%</b>				
812	<b>Internal Accessories</b>	<b>Wed 11/5/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>				
813	<b>Accessories Clip Internal</b>	<b>Wed 11/5/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>				
815	<b>Skirt</b>	<b>Sun 8/24/25</b>	<b>Mon 10/13/25</b>	<b>72%</b>				
816	Marking, DT	Sun 8/24/25	Mon 8/25/25	100%				
817	Cutting	Mon 8/25/25	Tue 8/26/25	100%				
818	Fit up Long Seam, DT	Tue 8/26/25	Wed 8/27/25	100%				
819	Welding, Finishing	Wed 8/27/25	Thu 8/28/25	100%				
820	Fit up Circum, DT	Thu 8/28/25	Fri 8/29/25	100%				
821	Welding, Finishing	Fri 8/29/25	Mon 9/1/25	100%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
822	PT/MT	Thu 10/9/25	Thu 10/9/25	0%				
823	Marking	Tue 8/26/25	Tue 8/26/25	100%				
824	Cutting, Finishing	Tue 8/26/25	Wed 8/27/25	100%				
825	Fit up Base Plate	Wed 8/27/25	Thu 8/28/25	100%				
826	Welding & Finishing	Thu 8/28/25	Fri 8/29/25	100%				
827	Marking Hole Orientation, DT	Fri 8/29/25	Sat 8/30/25	100%				
828	Drilling Base Plate	Sat 8/30/25	Mon 9/1/25	100%				
829	Fit up Base Plate to Skirt	Tue 9/2/25	Wed 9/3/25	100%				
830	Welding, Finishing	Wed 10/8/25	Thu 10/9/25	0%				
831	NDE	Thu 10/9/25	Fri 10/10/25	0%				
832	Assembly Bottom Head to Skirt	Fri 10/10/25	Sat 10/11/25	0%				
833	Welding, Finishing	Sat 10/11/25	Mon 10/13/25	0%				
834	NDE	Mon 10/13/25	Mon 10/13/25	0%				
835	<b>Assembly Shell &amp; Head</b>	<b>Mon 10/13/25</b>	<b>Mon 11/24/25</b>	<b>7%</b>				
836	Assy Shell 1 to Head	Mon 10/13/25	Mon 10/13/25	0%				
837	Welding	Mon 10/13/25	Wed 10/15/25	0%				
838	Marking Hole Orientation, DT	Wed 10/15/25	Wed 10/15/25	0%				
839	Cutting & Finishing	Wed 10/15/25	Thu 10/16/25	0%				
840	Fit up Nozzle & Manhole, DT	Mon 11/10/25	Wed 11/12/25	0%				
841	Welding, Finishing	Wed 11/12/25	Fri 11/14/25	0%				
842	UT	Fri 11/14/25	Sat 11/15/25	0%				
843	Assembly Pad Nozzle & Manhole	Sat 11/15/25	Mon 11/17/25	0%				
844	PT/MT	Mon 11/17/25	Mon 11/17/25	0%				
845	Fit up Internal Accessories	Mon 11/17/25	Tue 11/18/25	0%				
846	Welding, Finishing	Tue 11/18/25	Wed 11/19/25	0%				
847	PT/MT	Wed 11/19/25	Wed 11/19/25	0%				
848	Assembly Bottom Head to shell	Wed 11/19/25	Wed 11/19/25	100%				
849	Welding, Finishing	Wed 11/19/25	Fri 11/21/25	50%				
850	NDE	Fri 11/21/25	Fri 11/21/25	0%				
851	PWHT	Fri 11/21/25	Sun 11/23/25	0%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
852	NDE After PWHT	Sun 11/23/25	Mon 11/24/25	0%				
853	<b>Final Inspection &amp; Testing</b>	<b>Mon 11/24/25</b>	<b>Sun 11/30/25</b>	<b>0%</b>				
854	Final Inspection	Mon 11/24/25	Tue 11/25/25	0%				11/25
855	Preparation Hydro Test	Tue 11/25/25	Tue 11/25/25	0%				
856	Witness Hydro Test	Wed 11/26/25	Wed 11/26/25	0%				11/26
857	Drying	Wed 11/26/25	Wed 11/26/25	0%				
858	Sandblasting Painting Primer	Wed 11/26/25	Thu 11/27/25	0%				
859	Assy Internal Demister	Thu 11/27/25	Fri 11/28/25	0%				
860	Painting Finish	Fri 11/28/25	Sat 11/29/25	0%				
861	Packing & Handling	Sun 11/30/25	Sun 11/30/25	0%				
862	Ready Shipment	Sun 11/30/25	Sun 11/30/25	0%				11/30
863	<b>7302-F- Instrument Air Receiver ( SS304L )</b>	<b>Wed 7/2/25</b>	<b>Tue 12/2/25</b>	<b>37%</b>				
864	<b>Shell (ID.4100 x 10.400 T/L x t=16 )</b>	<b>Wed 7/2/25</b>	<b>Fri 10/10/25</b>	<b>91%</b>				
865	Marking	Wed 7/2/25	Thu 7/3/25	100%				
866	Cutting	Fri 7/4/25	Wed 7/9/25	100%				
867	Rolling	Thu 7/10/25	Fri 7/11/25	100%				
868	Fit up Long Seam, DT	Thu 8/14/25	Fri 8/15/25	100%				
869	Welding, Finishing	Fri 8/15/25	Wed 8/20/25	100%				
870	Re Rolling	Wed 8/20/25	Wed 8/20/25	100%				
871	Fit up Circum Shell to shell, DT	Wed 8/20/25	Fri 8/22/25	100%				
872	Welding	Fri 8/22/25	Tue 8/26/25	100%				
873	Finishing	Wed 10/8/25	Thu 10/9/25	50%				
874	NDE	Thu 10/9/25	Fri 10/10/25	0%				
875	<b>Head</b>	<b>Wed 8/13/25</b>	<b>Tue 10/14/25</b>	<b>83%</b>				
876	Marking	Wed 8/13/25	Wed 8/13/25	100%				
877	Cutting	Wed 8/13/25	Thu 8/14/25	100%				
878	Joint Head	Thu 8/14/25	Sat 8/16/25	100%				
879	Forming	Mon 8/18/25	Tue 8/19/25	100%				
880	Flanging	Sat 10/11/25	Mon 10/13/25	75%				
881	Cutting & Bevelling	Mon 10/13/25	Tue 10/14/25	50%				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
882	NDE	Tue 10/14/25	Tue 10/14/25	0%											
883	<b>Nozzle &amp; Manhole</b>	<b>Thu 11/6/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>											
884	<b>Nozzle</b>	<b>Thu 11/6/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>											
890	<b>Manhole</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>											
899	<b>Internal Accessories</b>	<b>Fri 11/7/25</b>	<b>Sun 11/16/25</b>	<b>0%</b>											
900	<b>Accessories Clip Internal</b>	<b>Fri 11/7/25</b>	<b>Sun 11/16/25</b>	<b>0%</b>											
902	<b>Skirt</b>	<b>Thu 8/14/25</b>	<b>Fri 10/17/25</b>	<b>54%</b>											
903	Marking, DT	Thu 8/14/25	Fri 8/15/25	100%											
904	Cutting	Fri 8/15/25	Sat 8/16/25	100%											
905	Fit up Long Seam, DT	Sat 8/16/25	Mon 8/18/25	100%											
906	Welding, Finishing	Mon 8/18/25	Wed 8/20/25	100%											
907	Fit up Circum, DT	Wed 8/20/25	Thu 8/21/25	100%											
908	Welding, Finishing	Wed 10/8/25	Fri 10/10/25	50%											
909	PT/MT	Fri 10/10/25	Fri 10/10/25	0%											
910	Marking	Sat 8/16/25	Sat 8/16/25	100%											
911	Cutting, Finishing	Mon 8/18/25	Mon 8/18/25	100%											
912	Fit up Base Plate	Mon 8/18/25	Tue 8/19/25	100%											
913	Welding & Finishing	Tue 8/19/25	Thu 8/21/25	100%											
914	Marking Hole Orientation, DT	Wed 10/8/25	Wed 10/8/25	0%											
915	Drilling Base Plate	Wed 10/8/25	Thu 10/9/25	0%											
916	Fit up Base Plate to Skirt	Fri 10/10/25	Sat 10/11/25	0%											
917	Welding, Finishing	Sun 10/12/25	Mon 10/13/25	0%											
918	NDE	Mon 10/13/25	Tue 10/14/25	0%											
919	Assembly Bottom Head to Skirt	Tue 10/14/25	Wed 10/15/25	0%											
920	Welding, Finishing	Wed 10/15/25	Thu 10/16/25	0%											
921	NDE	Thu 10/16/25	Fri 10/17/25	0%											
922	<b>Assembly Shell &amp; Head</b>	<b>Tue 10/14/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>											
923	Assy Shell to Top Head	Tue 10/14/25	Wed 10/15/25	0%											
924	Welding	Wed 10/15/25	Fri 10/17/25	0%											
925	Marking Hole Orientation, DT	Fri 10/17/25	Sat 10/18/25	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
926	Cutting & Finishing	Sat 10/18/25	Mon 10/20/25	0%											
927	Assembly Bottom Head to shell	Mon 10/20/25	Tue 10/21/25	0%											
928	Welding, Finishing	Tue 10/21/25	Thu 10/23/25	0%											
929	Fit up Nozzle & Manhole, DT	Thu 11/13/25	Sat 11/15/25	0%											
930	Welding, Finishing	Sat 11/15/25	Wed 11/19/25	0%											
931	UT	Wed 11/19/25	Wed 11/19/25	0%											
932	Assembly Pad Nozzle & Manhole	Wed 11/19/25	Thu 11/20/25	0%											
933	PT/MT	Thu 11/20/25	Fri 11/21/25	0%											
934	Fit up Internal Accessories	Thu 11/20/25	Fri 11/21/25	0%											
935	Welding, Finishing	Fri 11/21/25	Mon 11/24/25	0%											
936	PT/MT	Mon 11/24/25	Mon 11/24/25	0%											
937	NDE	Mon 11/24/25	Tue 11/25/25	0%											
938	Final Inspection & Testing	Tue 11/25/25	Tue 12/2/25	0%											
939	Final Inspection	Tue 11/25/25	Tue 11/25/25	0%											11/25
940	Preparation Hydro Test	Tue 11/25/25	Wed 11/26/25	0%											
941	Witness Hydro Test	Thu 11/27/25	Thu 11/27/25	0%											11/27
942	Drying	Thu 11/27/25	Thu 11/27/25	0%											
943	Sandblasting Painting Primer	Thu 11/27/25	Fri 11/28/25	0%											
944	Pickling	Fri 11/28/25	Sat 11/29/25	0%											
945	Assy Internal Demister	Sat 11/29/25	Sun 11/30/25	0%											
946	Painting Finish	Mon 12/1/25	Mon 12/1/25	0%											
947	Packing & Handling	Mon 12/1/25	Tue 12/2/25	0%											
948	Ready Shipment	Tue 12/2/25	Tue 12/2/25	0%											12/2
949	7303-F- Nitrogen Gas Receiver ( Cs )	Wed 8/13/25	Sat 11/29/25	25%											
950	Shell (ID.2800 x 7500 T/L x t=13 )	Wed 8/13/25	Mon 10/13/25	79%											
951	Marking	Wed 8/13/25	Thu 8/14/25	100%											
952	Cutting	Thu 8/14/25	Fri 8/15/25	100%											
953	Joint Plate	Fri 8/15/25	Sat 8/16/25	100%											
954	Welding	Sat 8/16/25	Tue 8/19/25	100%											
955	Rolling	Tue 8/19/25	Tue 8/19/25	100%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			













Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
956	Fit up Long Seam, DT	Tue 8/19/25	Thu 8/21/25	100%												
957	Welding, Finishing	Thu 8/21/25	Mon 8/25/25	100%												
958	Re Rolling	Mon 8/25/25	Mon 8/25/25	100%												
959	Fit up Circum Shell to shell, DT	Mon 8/25/25	Wed 8/27/25	100%												
960	Welding	Wed 10/8/25	Sat 10/11/25	50%												
961	Finishing	Sat 10/11/25	Sun 10/12/25	0%												
962	NDE	Mon 10/13/25	Mon 10/13/25	0%												
963	<b>Head</b>	<b>Fri 8/15/25</b>	<b>Fri 10/10/25</b>	<b>67%</b>												
964	Marking	Fri 8/15/25	Fri 8/15/25	100%												
965	Cutting	Fri 8/15/25	Sat 8/16/25	100%												
966	Forming	Sat 8/16/25	Mon 8/18/25	100%												
967	Flanging	Wed 10/8/25	Thu 10/9/25	50%												
968	Cutting & Bevelling	Thu 10/9/25	Fri 10/10/25	50%												
969	NDE	Fri 10/10/25	Fri 10/10/25	0%												
970	<b>Nozzle &amp; Manhole</b>	<b>Mon 10/13/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>												
971	<b>Nozzle</b>	<b>Thu 11/6/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>												
977	<b>Manhole</b>	<b>Mon 10/13/25</b>	<b>Tue 11/11/25</b>	<b>0%</b>												
986	<b>Internal Accessories</b>	<b>Tue 10/14/25</b>	<b>Wed 10/22/25</b>	<b>0%</b>												
987	<b>Accessories Clip Internal</b>	<b>Tue 10/14/25</b>	<b>Wed 10/22/25</b>	<b>0%</b>												
989	<b>Skirt</b>	<b>Sat 8/16/25</b>	<b>Sat 10/25/25</b>	<b>23%</b>												
990	Marking, DT	Sat 8/16/25	Mon 8/18/25	100%												
991	Cutting	Mon 8/18/25	Tue 8/19/25	100%												
992	Fit up Long Seam, DT	Tue 8/19/25	Tue 8/19/25	100%												
993	Welding, Finishing	Tue 8/19/25	Thu 8/21/25	100%												
994	Fit up Circum, DT	Thu 10/9/25	Fri 10/10/25	0%												
995	Welding, Finishing	Fri 10/10/25	Mon 10/13/25	0%												
996	PT/MT	Mon 10/13/25	Mon 10/13/25	0%												
997	Marking	Mon 10/13/25	Tue 10/14/25	0%												
998	Cutting, Finishing	Tue 10/14/25	Tue 10/14/25	0%												
999	Fit up Base Plate	Tue 10/14/25	Wed 10/15/25	0%												

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1000	Welding & Finishing	Wed 10/15/25	Fri 10/17/25	0%											
1001	Marking Hole Orientation, DT	Fri 10/17/25	Fri 10/17/25	0%											
1002	Drilling Base Plate	Fri 10/17/25	Sun 10/19/25	0%											
1003	Fit up Base Plate to Skirt	Sun 10/19/25	Mon 10/20/25	0%											
1004	Welding, Finishing	Mon 10/20/25	Wed 10/22/25	0%											
1005	NDE	Wed 10/22/25	Thu 10/23/25	0%											
1006	Assembly Bottom Head to Skirt	Thu 10/23/25	Thu 10/23/25	0%											
1007	Welding, Finishing	Thu 10/23/25	Fri 10/24/25	0%											
1008	NDE	Fri 10/24/25	Sat 10/25/25	0%											
1009	Assembly Shell & Head	Mon 10/13/25	Mon 11/24/25	0%											
1010	Assy Shell 1 to Head	Mon 10/13/25	Tue 10/14/25	0%											
1011	Welding	Tue 10/14/25	Wed 10/15/25	0%											
1012	Marking Hole Orientation, DT	Wed 10/15/25	Thu 10/16/25	0%											
1013	Cutting & Finishing	Thu 10/16/25	Sat 10/18/25	0%											
1014	Assembly Bottom Head to shell	Sat 10/25/25	Sun 10/26/25	0%											
1015	Welding, Finishing	Sun 10/26/25	Tue 10/28/25	0%											
1016	Fit up Nozzle & Manhole, DT	Wed 11/12/25	Fri 11/14/25	0%											
1017	Welding, Finishing	Fri 11/14/25	Tue 11/18/25	0%											
1018	UT	Tue 11/18/25	Tue 11/18/25	0%											
1019	Assembly Pad Nozzle & Manhole	Tue 11/18/25	Wed 11/19/25	0%											
1020	PT/MT	Wed 11/19/25	Wed 11/19/25	0%											
1021	Fit up Internal Accessories	Wed 11/19/25	Thu 11/20/25	0%											
1022	Welding, Finishing	Thu 11/20/25	Fri 11/21/25	0%											
1023	PT/MT	Fri 11/21/25	Sat 11/22/25	0%											
1024	NDE	Sat 11/22/25	Mon 11/24/25	0%											
1025	Final Inspection & Testing	Mon 11/24/25	Sat 11/29/25	0%											
1026	Final Inspection	Mon 11/24/25	Mon 11/24/25	0%											11/24
1027	Preparation Hydro Test	Mon 11/24/25	Mon 11/24/25	0%											
1028	Witness Hydro Test	Tue 11/25/25	Tue 11/25/25	0%											11/25
1029	Draiyng	Tue 11/25/25	Tue 11/25/25	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
1030	Sandblasting Painting Primer	Tue 11/25/25	Wed 11/26/25	0%				
1031	Assy Internal Demister	Wed 11/26/25	Thu 11/27/25	0%				
1032	Painting Finish	Thu 11/27/25	Fri 11/28/25	0%				
1033	Packing & Handling	Fri 11/28/25	Sat 11/29/25	0%				
1034	Ready Shipment	Sat 11/29/25	Sat 11/29/25	0%				
1035	<b>DA503 - Final Absorber ( SS304 L )</b>	<b>Tue 7/29/25</b>	<b>Sun 11/30/25</b>	<b>3%</b>				
1036	<b>Shell (ID.1300 x 3551 T/L x t=8 ) Cs</b>	<b>Tue 7/29/25</b>	<b>Wed 10/15/25</b>	<b>19%</b>				
1037	Marking	Tue 7/29/25	Wed 7/30/25	100%				
1038	Cutting	Wed 7/30/25	Thu 7/31/25	100%				
1039	Rolling	Wed 10/8/25	Wed 10/8/25	0%				
1040	Fit up Long Seam, DT	Wed 10/8/25	Thu 10/9/25	0%				
1041	Welding, Finishing	Thu 10/9/25	Fri 10/10/25	0%				
1042	Re Rolling	Fri 10/10/25	Sat 10/11/25	0%				
1043	Fit up Circum Shell to shell, DT	Sat 10/11/25	Sat 10/11/25	0%				
1044	Welding	Sun 10/12/25	Mon 10/13/25	0%				
1045	Finishing	Mon 10/13/25	Tue 10/14/25	0%				
1046	NDE	Tue 10/14/25	Wed 10/15/25	0%				
1047	<b>Head</b>	<b>Thu 10/9/25</b>	<b>Tue 10/14/25</b>	<b>0%</b>				
1048	Marking	Thu 10/9/25	Thu 10/9/25	0%				
1049	Cutting	Thu 10/9/25	Fri 10/10/25	0%				
1050	Forming	Fri 10/10/25	Sat 10/11/25	0%				
1051	Flanging	Sat 10/11/25	Sun 10/12/25	0%				
1052	Cutting & Bevelling	Mon 10/13/25	Mon 10/13/25	0%				
1053	NDE	Mon 10/13/25	Tue 10/14/25	0%				
1054	<b>Nozzle &amp; Manhole</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>				
1055	<b>Nozzle</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>				
1061	<b>Manhole</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>				
1070	<b>Internal Accessories</b>	<b>Fri 10/10/25</b>	<b>Sat 10/18/25</b>	<b>0%</b>				
1071	<b>Accessories Clip Internal</b>	<b>Fri 10/10/25</b>	<b>Sat 10/18/25</b>	<b>0%</b>				
1073	<b>Saddle</b>	<b>Sat 10/18/25</b>	<b>Fri 11/14/25</b>	<b>0%</b>				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 











Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					25 Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1074	Marking	Sat 10/18/25	Sun 10/19/25	0%										
1075	Cutting	Sun 10/19/25	Mon 10/20/25	0%										
1076	Rolling	Mon 10/20/25	Tue 10/21/25	0%										
1077	Fit up Saddle	Tue 10/21/25	Wed 10/22/25	0%										
1078	Welding	Tue 11/11/25	Wed 11/12/25	0%										
1079	Finishing	Wed 11/12/25	Thu 11/13/25	0%										
1080	NDE	Thu 11/13/25	Fri 11/14/25	0%										
1081	<b>Assembly Shell &amp; Head</b>	<b>Wed 10/15/25</b>	<b>Mon 11/24/25</b>	<b>0%</b>										
1082	Assy Shell to Head -1	Wed 10/15/25	Wed 10/15/25	0%										
1083	Welding	Wed 10/15/25	Thu 10/16/25	0%										
1084	Marking Hole Orientation, DT	Thu 10/16/25	Fri 10/17/25	0%										
1085	Cutting & Finishing	Fri 10/17/25	Sun 10/19/25	0%										
1086	Assembly Head -2 to shell	Sun 10/19/25	Mon 10/20/25	0%										
1087	Welding, Finishing	Mon 10/20/25	Tue 10/21/25	0%										
1088	Fit up Nozzle & Manhole, DT	Wed 11/12/25	Fri 11/14/25	0%										
1089	Welding, Finishing	Fri 11/14/25	Mon 11/17/25	0%										
1090	UT	Mon 11/17/25	Mon 11/17/25	0%										
1091	Assembly Pad Nozzle & Manhole	Mon 11/17/25	Tue 11/18/25	0%										
1092	PT/MT	Tue 11/18/25	Wed 11/19/25	0%										
1093	Fit up Internal Accessories	Tue 11/18/25	Wed 11/19/25	0%										
1094	Welding, Finishing	Wed 11/19/25	Thu 11/20/25	0%										
1095	PT/MT	Thu 11/20/25	Thu 11/20/25	0%										
1096	Assy Saddlle to shell	Thu 11/20/25	Fri 11/21/25	0%										
1097	Welding	Fri 11/21/25	Sat 11/22/25	0%										
1098	Finishing	Sat 11/22/25	Mon 11/24/25	0%										
1099	NDE	Mon 11/24/25	Mon 11/24/25	0%										
1100	<b>Final Inspection &amp; Testing</b>	<b>Mon 11/24/25</b>	<b>Sun 11/30/25</b>	<b>0%</b>										
1101	Final Inspection	Mon 11/24/25	Tue 11/25/25	0%										
1102	Preparation Hydro Test	Mon 11/24/25	Tue 11/25/25	0%										
1103	Witness Hydro Test	Tue 11/25/25	Tue 11/25/25	0%										

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025 Apr May Jun	Qtr 3, 2025 Jul Aug Sep	Qtr 4, 2025 Oct Nov Dec
1104	Drying	Tue 11/25/25	Wed 11/26/25	0%				
1105	Sandblasting Painting Primer	Wed 11/26/25	Wed 11/26/25	0%				
1106	Pickling	Wed 11/26/25	Thu 11/27/25	0%				
1107	Assy Internal Demister	Thu 11/27/25	Fri 11/28/25	0%				
1108	Painting Finish	Fri 11/28/25	Sat 11/29/25	0%				
1109	Packing & Handling	Sun 11/30/25	Sun 11/30/25	0%				
1110	Ready For Delivery	Sun 11/30/25	Sun 11/30/25	0%				
1111	<b>U-FA205 -Flash Separator ( SS304 L )</b>	<b>Fri 8/1/25</b>	<b>Mon 12/1/25</b>	<b>2%</b>				
1112	<b>Shell (ID.2100 x 2100 T/L x t=10 ) Cs</b>	<b>Fri 8/1/25</b>	<b>Wed 10/15/25</b>	<b>21%</b>				
1113	Marking	Fri 8/1/25	Fri 8/1/25	100%				
1114	Cutting	Fri 8/1/25	Mon 8/4/25	100%				
1115	Rolling	Wed 10/8/25	Wed 10/8/25	0%				
1116	Fit up Long Seam, DT	Wed 10/8/25	Thu 10/9/25	0%				
1117	Welding, Finishing	Fri 10/10/25	Sat 10/11/25	0%				
1118	Re Rolling	Sun 10/12/25	Sun 10/12/25	0%				
1119	Fit up Circum Shell to shell, DT	Mon 10/13/25	Mon 10/13/25	0%				
1120	Welding	Mon 10/13/25	Tue 10/14/25	0%				
1121	Finishing	Tue 10/14/25	Wed 10/15/25	0%				
1122	NDE	Wed 10/15/25	Wed 10/15/25	0%				
1123	<b>Head</b>	<b>Sat 10/11/25</b>	<b>Sun 10/19/25</b>	<b>0%</b>				
1124	Marking	Sat 10/11/25	Sat 10/11/25	0%				
1125	Cutting	Sun 10/12/25	Mon 10/13/25	0%				
1126	Joint Plate Head	Mon 10/13/25	Tue 10/14/25	0%				
1127	Welding & Finiashing	Tue 10/14/25	Wed 10/15/25	0%				
1128	Forming	Wed 10/15/25	Thu 10/16/25	0%				
1129	Flanging	Thu 10/16/25	Fri 10/17/25	0%				
1130	Cutting & Bevelling	Fri 10/17/25	Sat 10/18/25	0%				
1131	NDE	Sat 10/18/25	Sun 10/19/25	0%				
1132	<b>Nozzle &amp; Manhole</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>				
1133	<b>Nozzle</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>				

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line   
 Milestone  Inactive Milestone   
 Summary  Manual Summary 

Start-only  Progress   
 Finish-only   
 External Milestone 

Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25 Mar	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1139	<b>Manhole</b>	<b>Fri 11/7/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>												
1148	<b>Internal Accessories</b>	<b>Thu 10/9/25</b>	<b>Sun 11/16/25</b>	<b>0%</b>												
1149	<b>Accessories Clip Internal</b>	<b>Fri 11/7/25</b>	<b>Sun 11/16/25</b>	<b>0%</b>												
1151	<b>Skirt</b>	<b>Thu 10/9/25</b>	<b>Tue 10/28/25</b>	<b>0%</b>												
1171	<b>Assembly Shell &amp; Head</b>	<b>Sun 10/19/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>												
1172	Assy Shell to Head -1	Sun 10/19/25	Mon 10/20/25	0%												
1173	Welding	Mon 10/20/25	Tue 10/21/25	0%												
1174	Marking Hole Orientation, DT	Tue 10/21/25	Tue 10/21/25	0%												
1175	Cutting & Finishing	Tue 10/21/25	Wed 10/22/25	0%												
1176	Assembly Bottom Head to shell	Tue 10/28/25	Tue 10/28/25	0%												
1177	Welding, Finishing	Tue 10/28/25	Wed 10/29/25	0%												
1178	Fit up Nozzle & Manhole, DT	Wed 11/12/25	Fri 11/14/25	0%												
1179	Welding, Finishing	Fri 11/14/25	Tue 11/18/25	0%												
1180	UT	Tue 11/18/25	Wed 11/19/25	0%												
1181	Assembly Pad Nozzle & Manhole	Wed 11/19/25	Wed 11/19/25	0%												
1182	PT/MT	Wed 11/19/25	Thu 11/20/25	0%												
1183	Fit up Internal Accessories	Wed 11/19/25	Thu 11/20/25	0%												
1184	Welding, Finishing	Thu 11/20/25	Fri 11/21/25	0%												
1185	PT/MT	Fri 11/21/25	Sat 11/22/25	0%												
1186	Finishing	Sat 11/22/25	Mon 11/24/25	0%												
1187	NDE	Mon 11/24/25	Tue 11/25/25	0%												
1188	<b>Final Inspection &amp; Testing</b>	<b>Tue 11/25/25</b>	<b>Mon 12/1/25</b>	<b>0%</b>												
1189	<b>Final Inspection</b>	<b>Tue 11/25/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>												
1190	Preparation Hydro Test	Tue 11/25/25	Tue 11/25/25	0%												
1191	<b>Witness Hydro Test</b>	<b>Wed 11/26/25</b>	<b>Wed 11/26/25</b>	<b>0%</b>												
1192	Draiyng	Wed 11/26/25	Wed 11/26/25	0%												
1193	Sandblasting Painting Primer	Wed 11/26/25	Thu 11/27/25	0%												
1194	Pickling	Thu 11/27/25	Fri 11/28/25	0%												
1195	Assy Internal Denister	Fri 11/28/25	Sat 11/29/25	0%												
1196	Painting Finish	Sat 11/29/25	Sat 11/29/25	0%												

Prepared By : Khoirul Huda Reviewed By : Miftahul Hidayat Approved By : Azis Solichi	Task		Base Line		Start-only		Progress	
	Milestone		Inactive Milestone		Finish-only			
	Summary		Manual Summary		External Milestone			













Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025			
					25	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1197	Packing & Handling	Sun 11/30/25	Sun 11/30/25	0%											
1198	Ready For Delivery	Mon 12/1/25	Mon 12/1/25	0%											12/1
1199	<b>U-FA701 -Flash For Flare Stack ( SS304 L )</b>	<b>Mon 8/4/25</b>	<b>Sun 11/30/25</b>	<b>3%</b>											
1200	<b>Shell (ID.2100 x 4191 T/L x t=8 )</b>	<b>Mon 8/4/25</b>	<b>Sun 10/19/25</b>	<b>24%</b>											
1201	Marking	Mon 8/4/25	Mon 8/4/25	100%											
1202	Cutting	Mon 8/4/25	Tue 8/5/25	100%											
1203	Rolling	Tue 8/5/25	Tue 8/5/25	100%											
1204	Fit up Long Seam, DT	Tue 8/5/25	Wed 8/6/25	100%											
1205	Welding, Finishing	Sun 10/12/25	Tue 10/14/25	0%											
1206	Re Rolling	Tue 10/14/25	Tue 10/14/25	0%											
1207	Fit up Circum Shell to shell, DT	Tue 10/14/25	Wed 10/15/25	0%											
1208	Welding	Wed 10/15/25	Fri 10/17/25	0%											
1209	Finishing	Fri 10/17/25	Sat 10/18/25	0%											
1210	NDE	Sat 10/18/25	Sun 10/19/25	0%											
1211	<b>Head</b>	<b>Fri 9/12/25</b>	<b>Tue 10/21/25</b>	<b>8%</b>											
1212	Marking	Fri 9/12/25	Fri 9/12/25	100%											
1213	Joint Seqment Plate & Welding	Tue 10/14/25	Wed 10/15/25	0%											
1214	Cutting	Wed 10/15/25	Thu 10/16/25	0%											
1215	Forming	Thu 10/16/25	Fri 10/17/25	0%											
1216	Flanging	Fri 10/17/25	Sun 10/19/25	0%											
1217	Cutting & Bevelling	Sun 10/19/25	Mon 10/20/25	0%											
1218	NDE	Mon 10/20/25	Tue 10/21/25	0%											
1219	<b>Nozzle &amp; Manhole</b>	<b>Fri 11/7/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>											
1220	<b>Nozzle</b>	<b>Fri 11/7/25</b>	<b>Thu 11/13/25</b>	<b>0%</b>											
1226	<b>Manhole</b>	<b>Sat 11/8/25</b>	<b>Wed 11/12/25</b>	<b>0%</b>											
1235	<b>Internal Accessories</b>	<b>Wed 10/15/25</b>	<b>Sun 11/16/25</b>	<b>0%</b>											
1236	<b>Accessories Clip Internal</b>	<b>Fri 11/7/25</b>	<b>Sun 11/16/25</b>	<b>0%</b>											
1238	<b>Skirt</b>	<b>Wed 10/15/25</b>	<b>Sat 11/1/25</b>	<b>0%</b>											
1258	<b>Assembly Shell &amp; Head</b>	<b>Tue 10/21/25</b>	<b>Tue 11/25/25</b>	<b>0%</b>											
1259	Assy Shell to Head	Tue 10/21/25	Tue 10/21/25	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task		Base Line		Start-only		Progress	
Milestone		Inactive Milestone		Finish-only			
Summary		Manual Summary		External Milestone			










Document No. : 035/2621-002/04.2025  
 Customer : PT.Wuhan Energy CO Ltd  
 PO No : 22153-EQT0101-PO  
 Update of : Oktober 16' 2025  
 Revision : 3/1

# **PRODUCTION SCHEDULE OF PRESSURE VESSEL = 15 Unit** **FOR SUPPLY AND DELIVERY PRESURE VESSEL PUSRI -IIIB PROJECT**

From QP-2662-04-02  
 Document Costomer :P3B-EQT0101-SCH001

ID	Task Name	Start	Finish	Progress	25	Qtr 2, 2025				Qtr 3, 2025			Qtr 4, 2025		
					Mar	Apr	May	Jun		Jul	Aug	Sep	Oct	Nov	Dec
1260	Welding	Tue 10/21/25	Wed 10/22/25	0%											
1261	Marking Hole Orientation, DT	Wed 10/22/25	Thu 10/23/25	0%											
1262	Cutting & Finishing	Thu 10/23/25	Thu 10/23/25	0%											
1263	Assembly Bottom Head to shell	Sat 11/1/25	Sun 11/2/25	0%											
1264	Welding, Finishing	Sun 11/2/25	Mon 11/3/25	0%											
1265	Fit up Nozzle & Manhole, DT	Thu 11/13/25	Sun 11/16/25	0%											
1266	Welding, Finishing	Sun 11/16/25	Wed 11/19/25	0%											
1267	UT	Wed 11/19/25	Wed 11/19/25	0%											
1268	Assembly Pad Nozzle & Manhole	Wed 11/19/25	Thu 11/20/25	0%											
1269	PT/MT	Thu 11/20/25	Fri 11/21/25	0%											
1270	Fit up Internal Accessories	Thu 11/20/25	Fri 11/21/25	0%											
1271	Welding, Finishing	Fri 11/21/25	Sun 11/23/25	0%											
1272	PT/MT	Sun 11/23/25	Mon 11/24/25	0%											
1273	NDE	Mon 11/24/25	Tue 11/25/25	0%											
1274	<b>Final Inspection &amp; Testing</b>	<b>Tue 11/25/25</b>	<b>Sun 11/30/25</b>	<b>0%</b>											
1275	Final Inspection	Tue 11/25/25	Tue 11/25/25	0%											11/25
1276	Preparation Hydro Test	Tue 11/25/25	Tue 11/25/25	0%											
1277	Witness Hydro Test	Wed 11/26/25	Wed 11/26/25	0%											11/26
1278	Drying	Wed 11/26/25	Wed 11/26/25	0%											
1279	Sandblasting Painting Primer	Wed 11/26/25	Thu 11/27/25	0%											
1280	Pickling	Thu 11/27/25	Thu 11/27/25	0%											
1281	Assy Internal Demister	Thu 11/27/25	Fri 11/28/25	0%											
1282	Painting Finish	Fri 11/28/25	Sat 11/29/25	0%											
1283	Packing & Handling	Sun 11/30/25	Sun 11/30/25	0%											
1284	Ready For Delivery	Sun 11/30/25	Sun 11/30/25	0%											11/30
1285	<b>Delivery On site Shipment 1</b>	<b>Tue 12/2/25</b>	<b>Mon 12/8/25</b>	0%											
1286	<b>Delivery On site Shipment 2</b>	<b>Mon 12/8/25</b>	<b>Sat 12/13/25</b>	0%											

Prepared By : Khoirul Huda  
 Reviewed By : Miftahul Hidayat  
 Approved By : Azis Solichi

Task  Base Line  Start-only  Progress   
 Milestone  Inactive Milestone  Finish-only   
 Summary  Manual Summary  External Milestone 